Server Communication Test Plan

DISCLAIMER: This test plan is intended to test and confirm client-to-server communication for an elevator network. The person performing these tests must meet the following criteria:

Safety Training: The tester must have appropriate safety training, which includes passing the Electronics Systems Engineering Safety Quiz.

Training Prerequisites: The tester must have successfully completed all prerequisite classes required for participation in Project VI.

Additionally, the following points should be considered:

Only qualified personnel with relevant experience and knowledge should conduct these tests. All safety protocols and guidelines must be strictly followed during testing to ensure the tester's and others' safety. Testers must be proficient in using all relevant equipment and tools required for the testing procedures. Comprehensive documentation of all test results, observations, and anomalies must be maintained. Testers should be familiar with emergency procedures and have access to emergency contact information. Testing should be conducted in an environment that meets all safety and operational requirements for the equipment being tested.

Failure to adhere to these guidelines may result in inaccurate test results, equipment damage, or personal injury. The tester acknowledges and accepts these conditions by proceeding with the testing.

Name of Test Inspector: Brandon Hanck Date: May 16 2024								
Test Number	Test Description	Pass/Fail Criteria	Measurements/ Observations	Results: Pass/Fail				
Section 1 Initial Elevator Inspection								
1.1 Visual Inspection	Inspect the elevator system for correct assembly and connection of all hardware components. Verify that all wires and connectors are correctly attached. Ensure there are no loose parts or exposed wires. Check that the Raspberry Pi and other electronic components are securely mounted.	Pass: All components are correctly connected with no loose or exposed wires. Fail: Any component is incorrectly connected, loose, or has exposed wires.	Visual inspection OK	Pass				

1.2 Power- On Check	Confirm that the elevator system powers on correctly. Connect the power supply to the system. Switch on the power and observe the system's startup. Ensure all indicator lights are functioning as expected.	Pass: The system powers on without issues, and all indicator lights function correctly. Fail: All systems do not power on, or indicator lights do not function as expected.	Power On OK	Pass
1.3 Safety Check	Verify that the system is in a safe operational state to proceed with further testing. Ensure emergency stop mechanisms are accessible and functional. Confirm that there are no hazards (e.g., items that may interfere with moving components within the elevator).	Pass: Emergency stop mechanisms are functional, and no hazards are present. Fail: Emergency stop mechanisms are nonfunctional, or hazards are present.	Sefety Check OK	Pers
	Sec	tion 2 Communication Testing		
2.1 Network Connectivity Test	Ensure the user's client can connect with the Raspberry Pi server. Connect the client's device to the same network as the Raspberry Pi. Ping the Raspberry Pi's IP address from the client device.	Pass: Successful ping with no packet loss. Fail: Unable to ping the Raspberry Pi or packet loss occurs.	Convection to Raspbers-P: -OK	P9 55
2.2 Command Execution Test	Validate that commands sent from the client are executed correctly by the Raspberry Pi server. Send a command to the server. Observe the execution of the command and. Verify that the action is completed.	Pass: The server executes the command correctly, and the expected action occurs. Fail: The server fails to execute the command, or the action does not occur as expected.	Msins index.php R-pi responds to user communds moving elevator	Pass

	a command to the server. Observe the execution of the command and. Verify that the action is completed.	Fail: The server fails to execute the command, or the action does not occur as expected.	to use	r communds	1919
·,	Brendon Hauck sults documented herein are a	(print name haccurate and truthful to the best of	, · · · · · · · · · · · · · · · · · · ·		
Signat	ure:	Date: _	May 16	2024	
					2